
Integration and Milestones

Elton Smith

Hall D Detector Review

October 20-22, 2004

Focus on the following questions from the charge

Does the collaboration have a plausible plan for assembly and maintenance of the detector? Is the collaboration properly addressing issues of subsystem integration?

Does the collaboration have a sensible plan for management and are their estimates of manpower needs realistic? Also, does the collaboration have realistic milestones as they prepare for the CD-1 “Lehman” review and beyond to construction?

Matrioshka (Russian nesting dolls)

site

*If you build them all
separately, will they fit?*

building

magnet


detectors

electronics



If they fit, can they make music together?

Schematic layout


Hall D Construction Site




April, 2002



Civil construction timeline





Space allocation for detectors

Some regions are more tightly constrained than others

In allocating space for each subsystem, we have grouped the detector into four regions, mostly independent


Upstream region – backwards veto

Target region – start counter, target

Inside magnet – Bcal, FDC and CDC

Downstream – Cherenkov, TOF and LGD


GlueX detector side view





Two concepts for Bcal

installation

Assembly in place
Attached to yoke
using ring-girders




Assembly outside
of magnet



3 Rollers Bolted to the Ring-girder

Chamber Extraction




The chambers will come out of opposite ends of the magnet. Cable detectors accordingly.

Alignment

We need to maintain the relative alignment of tracking packages at the 100μ level.

We need a system that verifies the alignment. (Note that in zero-field, the chamber calibrations will be significantly different than in full field.)

Details still need to be worked out!



Interface issues

Mechanical

Detectors must fit together

Electrical

Grounding, power consumption, E&M waves

Environmental

Heat production, settling over time

Magnetic


Fringe field from solenoid, magnetic shielding effect on other detectors

Physics

Production of backgrounds

Electronic racks


*31 racks of readout electronics
and auxiliary systems*



Signal interfaces

detector

electronics



source

pre-amp

cable

post-amp
/ shaper

Readout
FADC or
Disc, TDC

Example:

SiPMs

amplifier
in base

cable

shaper


Need interface documents for each detector

Guidelines for maintenance


Identify and mitigate failure scenarios that require difficult access

Allow access to all systems without uncabling

Goal is to allow access to all systems in less than one day



Electronics TDCs, ADCs timeline



*** Electronics Review Estimate ***

Manpower

GlueX collaboration is well organized and welcoming new members

Manpower at JLab

Plans for a Hall D group is under discussion at the highest levels

Support groups at the lab contribute substantial resources

- Data-acquisition


- Fast electronics

- Computing center

- Detector

- Target

Staffing for Hall D



12-GeV Project near-term schedule

Oct 20-22	GlueX detector review
Oct 29	Cost/schedule update
Mar 29	Submission of CDR to DOE-NP
Apr	Cryomodule design review
Jun 27	Documents to Lehman Review
Jul 11-14	Lehman review

Note: DOE review of 12 GeV program
unscheduled

List of milestones?

Short term

Long term

Summary

Conservative technology choices for all systems – no showstoppers

Detector definition is (almost) complete

Space for Cherenkov detector allocated, but no final decisions on technology

Each aspect of the experiment is being reviewed in turn (electronics, detectors, magnet, ...)

Budget profile for 12-GeV project is required as input to schedules and staffing plan

Extras

Charge to the review committee

Is the GlueX detector design sound? Are there any special areas of concern that deserve special study?

Does the collaboration have a sensible plan for management and are their estimates of manpower needs realistic? Also, does the collaboration have realistic milestones as they prepare for the CD-1 “Lehman” review and beyond to construction?

Are there design studies and/or prototyping efforts that, if undertaken in a timely manner, could strengthen the estimates of performance and cost of the planned experiment? Are each of the studies currently in progress given the appropriate priority at this stage?

Does the collaboration have a plausible plan for assembly and maintenance of the detector? Is the collaboration properly addressing issues of subsystem integration?

Are there technologies or developments which we have overlooked that may allow cost savings and/or improved technical performance?

Preliminary cost estimates

	CD-0	CD-1	CD-2	CD-3			CD-4	Total	Constr
Civil Construction	50	50	1100	4420	4440	0	0	10060	8860
Beamline	0	0	0	1157	1755	988	611	511	4511
Solenoid	100	100	150	520	410	145	0	1425	1075
Detector									
Tracking	40	40	200	595	1433	45	494	3647	3367
Start Counter	40	40	140	564	805	100	0	1689	1469
Barrel Calorimeter	20	80	180	943	1513	780	267	3782	3502
Cerenkov Counter Forward	40	40	170	248	252	254	118	1122	872
Calorimeter	40	40	160	06	36	130	0	1111	871
Time-of-Flight Wall	26	26	126	514	515	38	0	1244	1066
Computing	80	80	180	130	130	573	768	1942	1602
Electronics	148	100	50	80	1040	1147	803	4268	3770
Hydrogen Target	0	0	0	0	0	117	39	156	56
Photon Tagger	45	45	145	1286	946	289	0	2756	2521
Assembly	0	0	0	0	0	975	975	1950	1950
Total	629	641	2801	11462	13674	6380	4076	39662	35591