


# *GlueXII and DIRC ERR*


*Tim Whitlatch  
Hall D Engineer*

*DIRC Installation, Schedule and  
ESH&Q Considerations*





# Outline



- *DIRC System Design*
- *Installation Progress for  $\frac{1}{2}$  Detector*
- *Operations*
- *Controls*
- *Remaining Installation Tasks/Resource Loaded Schedule*
- *Summary*




# DIRC Assembly




# DIRC Installation







# Installation of Optical Box





- *Survey Bar Boxes to ensure proper positioning*
- *Fiducialize OB on ground so flanges will line up*
- *Retract Bar boxes and install OB (S&A group present to help locate)*
- *Pre-Install rubber seal over Bar Box flange*
- *Survey to ensure OB orthogonal to Bar Boxes*
- *Lock down OB and Bar Boxes*
- *Install 2-piece flange to capture seal*

# Water Fill and Return



# Water Distribution Panel



Supply from Skid



Flow Control Valves

Return from OB

Flow Balancing Meters


OB Bypass Line

# DIRC Water Skid





- *Initial Water from Hall LCW - additional filtering to 1.5 micron*
- *Allen Bradley Control Panel - Ethernet connection to Hall PLC*
- *Redundant UV Filtering*
- *0.2 micron filter*
- *Vacuum De-gas System*
- *Redundant Pump*







# DIRC Water System P&I Diagram






# DIRC Nitrogen Purge P&I Diagram








# Nitrogen Purge Control Panel




# Nitrogen Purge PLC GUI





# ***Support Equipment Design and Hardware***



- ***Support Structure designed to a Factor of Safety to 3 or higher on all components***
  - ***Analysis Checked/signed by JLAB Facilities Structural Engineer***
  - ***All design, fabrication and Inspections done to AWS D1.1***
- ***Optically Clear Water System***
  - ***Waterskid delivered Sept 2017 - tested and operational***
  - ***Final Plumbing - Designed and partially installed - Complete upon Optical Box Installation***
- ***Nitrogen System***
  - ***Bar Box Designed/Installed/Tested and Operational***
  - ***Optical Box Designed - to be complete upon OB Install***
- ***Lifting Fixtures Designed/Tested and Certified***
- ***Controls Hardware Identified and Purchased***
- ***Controls Software in work***




# Installation Progress

- *Lifting fixture and procedures approved by JLAB Facilities Structural Engineer and Crane and Rigging Authority*
- *Many practice runs performed before actual lifts*
- *Detailed Installation drawing issued*
- *Successful install of 2 Bar Boxes*
- *Lessons Learned incorporated into future Box installs*
- *Initial Survey and Alignment complete*
- *Bar Boxes Installed*
- *Support Structure Installed, Tuned and Surveyed*
- *Nitrogen System Operational (Minus Optical Boxes)*
- *Water System Operational (Minus Optical Boxes) and Water Tested.*
- *Preliminary Controls and PLC Screens in Place*
- *PMT's tested*


# Bar Box #10 Installation






- *EPICS Screens for control/monitoring*
- *Engineering group to commission Mechanical systems*
- *Mechanical On Call Trained for systems*
  - ➔ *Water*
  - ➔ *Nitrogen*
  - ➔ *Vertical Stage movement*
- *Training of Shift Leaders Needed*
- *Nick and Hovanes on call For PLC/EPICS Controls Issues*





# Start Up/Operational Procedure



- DIRC Water system operations
  - Water Skid Operations Manual Complete
  - Overall System Maintenance/operation plan underway
- DIRC Nitrogen System Operations
  - Overall System Maintenance/Operations Plan underway
- DIRC Mirror box fiducialization procedure worked out with S&A Group
- DIRC System Z and Y Location Change Procedure underway
- Installation of 2 Additional Bar Boxes and the 2<sup>nd</sup> Optical Box Planned for January 2019
  
- Maintenance Plan for all systems to be loaded into the Hall D web based Maintenance database




## Controls Interlocks and Alarms


- Water level sensor in optical box (x2)
- Water Flow on water skid
- Water Temperature on water skid
- Water Pump fail alarm
- UV on/off
- Nitrogen Purge flow
- Nitrogen purge pressure
- Temp/humidity sensors in readout box
- High Voltage alarms/Interlocks


# DIRC Controls and Alarms





# Resource Loaded Installation Schedule





# Summary

- *Installation Plan Developed*
- *Operations/Maintenance Team/Plan in Place*
- *$\frac{1}{2}$  of the Detector Will be Ready for Beam in November*