

	Activity Name	Start Date	Finish Date	2013		2014										
				Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov
1	Hall D Installation	12/10/12	12/4/14													
3	FCAL Installation	12/10/12	12/20/13													
13	AC Power installation	7/16/13	1/20/14													
17	Drift Chamber Gas installation	9/2/13	1/10/14													
14	Tagger Magnet Mapping	9/16/13	1/24/14													
15	Chilled water installation	9/24/13	11/13/13													
23	Target/trig/cntrl/PS rack Installation	10/8/13	11/15/13													
22	FDC Installation	10/11/13	1/29/14													
16	Nitrogen Purge installation	11/25/13	11/28/13													
25	PS Low Gran Det installation	12/4/13	2/4/14													
26	TOF Installation	12/16/13	2/25/14													
24	CDC Installation	1/23/14	3/28/14													
18	PS Magnet Mapping	1/30/14	3/10/14													
19	Tagger racks installation	1/30/14	4/18/14													
27	Commissioning radiator Installation	2/14/14	3/17/14													
28	Photon Beam Profiler Installation	3/28/14	4/28/14													
29	Tagger Hodoscope Installation	3/4/14	4/2/14													
20	PS Det installation	3/10/14	4/30/14													
34	Active Collimator Installation	3/21/14	4/2/14													
30	Tagger Ready for Beam	4/4/14	4/4/14													
31	Tagger Microscope Installation	4/8/14	5/22/14													
35	Goniometer Installation	5/14/14	7/7/14													
32	Commiss Target/Start Counter Install	5/20/14	6/2/14													
38	Total absorption counter Install	5/28/14	7/21/14													
39	Re-commission Solenoid	7/7/14	9/30/14													
33	Basic Detector ready for beam	7/4/14	7/4/14													
37	Commissioning beam	10/6/14	10/6/14													
36	Hydrogen Target/Start Counter Inst	10/13/14	12/4/14													