

ID	Task Mode	Task Name	Work	Duration	Start	Finish	May 31, '20							Jun 7, '20							Jun 14, '20							Jun 21, '20							Jun 28
							S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1		<b>Hall D Operations Resumption</b>	<b>315.2 hrs</b>	<b>19 days</b>	<b>Mon 6/1/20</b>	<b>Thu 6/25/20</b>																													
2		Administration procedures & discussions	4 hrs	0.17 days	Mon 6/1/20	Mon 6/1/20																													
3		<b>Mechanical</b>	<b>33.75 hrs</b>	<b>2 days</b>	<b>Mon 6/1/20</b>	<b>Tue 6/2/20</b>																													
4		Stevens -Oversite Supervisio	8 hrs	1 day	Mon 6/1/20	Mon 6/1/20																													
5		BDX Tent - Power & HVAC	2 hrs	0.13 days	Mon 6/1/20	Mon 6/1/20																													
6		TEDEF Cleanroom	1 hr	0.06 days	Mon 6/1/20	Mon 6/1/20																													
7		Administration procedures & discussions	4 hrs	0.17 days	Tue 6/2/20	Tue 6/2/20																													
8		Spiegel - Oversight Supervision	8 hrs	1 day	Tue 6/2/20	Tue 6/2/20																													
9		<b>DIRC</b>	<b>10.75 hrs</b>	<b>0.38 days</b>	<b>Tue 6/2/20</b>	<b>Tue 6/2/20</b>																													
10		Readjust N2 purge	0.5 hrs	0.03 days	Tue 6/2/20	Tue 6/2/20																													
11		Restart Water Cart	2 hrs	0.13 days	Tue 6/2/20	Tue 6/2/20																													
12		Add water when necessar	1 hr	0.06 days	Tue 6/2/20	Tue 6/2/20																													
13		Refill Both Optical Boxes	6 hrs	0.38 days	Tue 6/2/20	Tue 6/2/20																													
14		Obtain Water Samples	0.25 hrs	0.03 days	Tue 6/2/20	Tue 6/2/20																													
15		Secure release by RADCOM	1 hr	0.13 days	Tue 6/2/20	Tue 6/2/20																													
16		Turn on Tagger NMR Probe	0.5 hrs	0.06 days	Tue 6/2/20	Tue 6/2/20																													
17		Reestablish Detectors Gas Supp	2 hrs	0.25 days	Tue 6/2/20	Tue 6/2/20																													
18		<b>Detectors (Reference Checklist</b>	<b>67.45 hrs</b>	<b>5 days</b>	<b>Wed 6/3/20</b>	<b>Tue 6/9/20</b>																													
19		Stevens -Oversite Supervisio	24 hrs	3 days	Wed 6/3/20	Fri 6/5/20																													
20		Turn on Microscope fan	0.5 hrs	0.03 days	Wed 6/3/20	Wed 6/3/20																													
21		Adjust BCal N2 purge	0.5 hrs	0.06 days	Wed 6/3/20	Wed 6/3/20																													
22		Turn on CDC Blowers	0.25 hrs	0.03 days	Wed 6/3/20	Wed 6/3/20																													
23		ComCal N2 Purge	0.2 hrs	0.03 days	Wed 6/3/20	Wed 6/3/20																													
24		ComCal - Reactivate Chiller	4 hrs	0.25 days	Wed 6/3/20	Wed 6/3/20																													
25		Bcal Chiller US - Use Procedu	6 hrs	0.38 days	Wed 6/3/20	Wed 6/3/20																													
26		Spiegel -Oversite Supervisor	8 hrs	1 day	Mon 6/8/20	Mon 6/8/20																													
27		Bcal Chiller DS - Use Procedu	6 hrs	0.38 days	Thu 6/4/20	Thu 6/4/20																													
28		FDC Chillers - Use Procedure	1 hr	0.06 days	Thu 6/4/20	Thu 6/4/20																													
29		Spiegel -Oversite Supervisor	8 hrs	1 day	Tue 6/9/20	Tue 6/9/20																													
30		Verify Goni. Valves Operation w/ MCC	1 hr	0.06 days	Fri 6/5/20	Fri 6/5/20																													
31		Verify Tagger Valve Operation w/MCC	1 hr	0.06 days	Fri 6/5/20	Fri 6/5/20																													
32		Verify 10" Beam Pipe Tag/Coll. Cave Valve	1 hr	0.06 days	Fri 6/5/20	Fri 6/5/20																													
33		Turn on Collimator Cave Vacuum Pumps w/	4 hrs	0.25 days	Fri 6/5/20	Fri 6/5/20																													

Project: Project Hall D Resumpt Date: Fri 5/15/20	Task		Project Summary		Manual Task		Start-only		External Tasks		Manual Progress	
	Split		Inactive Task		Duration-only		Finish-only		External Milestone		Manual Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		External Milestone		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Tasks		External Milestone		Manual Progress	

