

ID	Task Mode	Task Name	Work	Duration	Start	Finish	Predecessor	Resource Names	July 2020																							
									4	6	8	10	12	14	16	18	20	22	24	26	28	30	2	4	6	8	10	12	14	16	18	20
37		Turn on & Calibrate PS Mag. NMR Probe	0.8 hrs	0.1 days	Wed 6/17/20	Thu 6/18/20	36	Stevens																								
38		Perform Pair Spec Mag. Interlock Checklist w/procedure & PPE	8 hrs	0.5 days	Thu 6/18/20	Thu 6/18/20	37	Spiegel,Bunton																								
39		Prework walkdown & checklist	1 hr	0.13 days	Thu 6/18/20	Fri 6/19/20	38	Spiegel,Bunton																								
40		Discuss Sweep Mag. procedures	3.2 hrs	0.2 days	Thu 6/18/20	Thu 6/18/20	38	Spiegel,Bunton																								
41		Perform Sweep Mag. Interlock Checklist w/procedure & PPE	8 hrs	0.5 days	Thu 6/18/20	Fri 6/19/20	40	Spiegel,Bunton																								
42		Turn on Sol. Mag. PS Ramp to 800A/Soak	16 hrs	2 days	Fri 6/19/20	Tue 6/23/20	41	Whitlatch																								
43		Turn on Pair Spec Mag. PS Ramp to Full Current/Soak	4 hrs	0.5 days	Fri 6/19/20	Fri 6/19/20	41	Spiegel																								
44		Prework walkdown & checklist	1.04 hrs	0.07 days	Fri 6/19/20	Fri 6/19/20	43	Spiegel,Whitlatch																								
45		Turn on Sweep. Mag. PS Ramp to Full Current/Soak	4 hrs	0.5 days	Tue 6/23/20	Tue 6/23/20	42	Spiegel																								
46		Vacuum Systems	16.08 hrs	3 days	Tue 6/23/20	Thu 6/25/20																										
47		Spiegel - Oversight Supervision	0 hrs	3 days	Tue 6/23/20	Thu 6/25/20	32																									
48		Verify Goni. Valves Operation w/ MCC	2 hrs	0.25 days	Tue 6/23/20	Wed 6/24/20	45	Blackburn																								
49		Verify Tagger Valve Operation w/MCC	2 hrs	0.25 days	Wed 6/24/20	Wed 6/24/20	48	Blackburn																								
50		Prework walkdown & checklist	1.04 hrs	0.13 days	Wed 6/24/20	Thu 6/25/20	49	Spiegel,Blackburn																								
51		Verify 10" Beam Pipe Tag/Coll. Cave Valve Operation w/ MCC	2 hrs	0.25 days	Wed 6/24/20	Wed 6/24/20	49	Blackburn																								
52		Turn on Collimator Cave Vacuum Pumps w/ Procedure	3 hrs	0.38 days	Wed 6/24/20	Wed 6/24/20	51	Blackburn																								
53		Turn on US platform Beamline Vacuum Pumps w/Procedure	3 hrs	0.38 days	Wed 6/24/20	Thu 6/25/20	52	Blackburn																								
54		Prework walkdown & checklist	1.04 hrs	0.07 days	Thu 6/25/20	Thu 6/25/20	53	Spiegel,Blackburn																								
55		Turn on DS FCal Platform Dump Pipe w/ Procedure	2 hrs	0.25 days	Thu 6/25/20	Thu 6/25/20	53	Spiegel																								
56		Mechanical	16.8 hrs	1.5 days	Thu 6/25/20	Mon 6/29/20																										
57		BDX Tent - Power & HVAC	8 hrs	0.5 days	Fri 6/26/20	Mon 6/29/20	62	Allen,Foyles																								
58		Turn on Tagger NMR Probe	0.8 hrs	0.1 days	Thu 6/25/20	Thu 6/25/20	55	Whitlatch																								
59		TEDEF Cleanroom	8 hrs	0.5 days	Fri 6/26/20	Mon 6/29/20	62	Allen,Foyles																								
60		Hall D HCO	108.24 hrs	11.88 days	Thu 6/25/20	Tue 7/14/20																										
61		Stevens -Oversite Supervision	0 hrs	2 days	Fri 6/26/20	Mon 6/29/20	47																									
62		"Catch-Up Tasks" Day	8 hrs	1 day	Thu 6/25/20	Fri 6/26/20	55	Hall D- Staff																								
63		Prework walkdown & checklist	1.04 hrs	0.13 days	Fri 6/26/20	Fri 6/26/20	62	Hall D- Staff																								
64		Complete HCO Paper Checklists	8 hrs	1 day	Fri 6/26/20	Mon 6/29/20	62	Stevens																								
65		Prework walkdown & checklist	1.04 hrs	0.07 days	Mon 6/29/20	Mon 6/29/20	64	Stevens,Whitlatch																								
66		Check all Hall D Environment Settings	4 hrs	0.5 days	Mon 6/29/20	Tue 6/30/20	64	Whitlatch																								
67		Turn on, Verify & Start PXI data	2 hrs	0.25 days	Tue 6/30/20	Tue 6/30/20	66	Whitlatch																								

Project: Project Hall D Resumpt
Date: Thu 6/11/20

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Work	Duration	Start	Finish	Predecessors	Resource Names	July 2020																							
									4	6	8	10	12	14	16	18	20	22	24	26	28	30	2	4	6	8	10	12	14	16	18	20
68		Electrical - Beam Run Equipment	84.16 hrs	9.13 days	Tue 6/30/20	Tue 7/14/20																										
69		Pework walkdown & checklist	1.04 hrs	0.13 days	Tue 6/30/20	Tue 6/30/20	67	Hall D- Staff																								
70		Complete HCO "Mechanical" Checklists	32 hrs	2 days	Tue 6/30/20	Thu 7/2/20	67	Spiegel,Foyles																								
71		Users Group HCO Checklists	48 hrs	6 days	Thu 7/2/20	Mon 7/13/20	70	Users Group																								
72		Target HCO	2.08 hrs	0.13 days	Thu 7/2/20	Thu 7/2/20	70	C. Keith,Stevens																								
73		Turn on & Fill Target	1.04 hrs	0.13 days	Tue 7/14/20	Tue 7/14/20	74	C. Keith																								
74		Prepare Hall D for Beam	8 hrs	1 day	Mon 7/13/20	Tue 7/14/20	71	Hall D- Staff																								

Project: Project Hall D Resumpt Date: Thu 6/11/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			