# PrimEx-D Commissioning Run Plan (August - October 2021)

**Duration of the run:** 55 days

### **General conditions:**

- 10<sup>-4</sup> R.L. radiator for production runs, 5 mm collimator
- All sub-detectors are switched ON (see conditions for CDC / FDC below)

#### Solenoid Magnet OFF

CDC / FDC	OFF	200 nA
CDC / FDC	ON	50 nA, 100 nA

Solenoid Magnet ON, run for ... (TBD) days using He4 target

CDC / FDC ON 200 nA
---------------------

**Trigger type:** the same as in Spring 2019 (CCAL & FCAL, FCAL, PS, random, front panel LED)

#### **Concerns**:

- Beam quality may be very poor in the beginning of the run (possible problems with the low-intensity runs, start with high luminosity for detector checkout, FCAL calibration, and proceed with the snake scan afterwards)
- We will likely need to adjust FCAL HV for trigger (more than 200 channels have been fixed, the detector was idle for long time). Need a calibration run

**Sequence of the planned work**: see the Table on the next page:

Start run with magnetic field switched off

	Time (shifts)	Beam current (nA)	Radiator (X <sub>0</sub> )	CCAL position	TAC position	Solenoid field	CDC/FDC
No target							
-Tune beam to tagger Hall	3			retracted	retracted	off	off
-Ion chamber calibration	0.6						
Radiation Monitor check							
-Harp scan for the electron	0.3						
beam							
- Radiation Monitor check	0.2	10-100	10-4				
- PS harp scan	0.2	10-100	10-4				
- Active collimator check	0.5						
Initial detector check out	1	10-100	10-4	inserted	retracted		
- TAGH, PS voltage scan							
- TAGM voltage scan,							
CCAL, TAC							
Equalize CCAL gains	8	~2 nA	2·10 <sup>-5</sup>	Snake scan	inserted		
(calibrate CCAL)							
TAC run	2	~2 nA	2·10 <sup>-5</sup>	inserted	inserted		
Total	a dave						

Total

~4 days

Install Be target	3					
mount, install ST, align						
Trigger and DAQ study	2	10-100	10-4	inserted	retracted	
for physics						
Detector checkout and	3	10-100	10-4	inserted	retracted	
calibration						
- TOF voltage scan						
- raw mode for ADCs						
Take data for FCAL gain						
equalization and calibration						
FCAL HV tuning	1					
Data production						
FDC straight track run	0.5	50	10-4	inserted	retracted	On
Compton run at low beam	2	50	10-4	inserted	retracted	(optional)
intensity (Be target)						
	2	100				
Compton run at the nominal	10	200	10-4	inserted	retracted	
beam intensity						
Total	~6 days					

Remove Be target	2					
Run with empty target	4	200	10-4	inserted	retracted	

Install LH4 target	3					
mount, install ST, align						
Run with empty target	4	200	10-4	inserted	retracted	
Fill the target	0.5					
Production run at the	5	200	10-4	inserted	retracted	
nominal luminosity						
Production run at small	2	50	10-4	inserted	retracted	On
Luminosity						(optional)
	2	100				

~5.5 days

# Switch the Solenoid Magnet ON (CDC / FDC chambers are ON)

Ramping up solenoid field	1.2	200		inserted	retracted	on	on
CDC / FDC calibration	1.2	200	10-4	inserted	retracted	on	on
(HV scan, )							
Empty target run	4 (?)	200	10-4				
Production run	8 (?)	200	10-4				
Ramping down solenoid	1.2	200	10-4				
magnet (TDB)							

~4 days

# Switch the Solenoid Magnet OFF (come back to production without magnetic field)

	Time	Beam	Radiator	CCAL	TAC	Solenoid	CDC/FDC
	shifts	current	(X <sub>0</sub> )	position	position	field	
		(nA)					
Alternate production	run for	200	10-4	same	same	off	off
runs with the empty	2 weeks						
target runs 60 % / 40 %							

# Make the decision regarding magnetic field

Study systematics				
Take Compton data with	2 – 3			
the reduced PS magnetic	shifts			
field. A TAC run will be				
needed when the field is				

changes				
Runs to evaluate trigger efficiency (TDB)				

Time is estimated assuming that the accelerator beam efficiency is better than 50 %.

One shift corresponds to 6 hours

\* For the TAC runs and calibration of the CCAL we require the thinnest radiator  $(2 \cdot 10-5 \text{ X0})$  and the current below 2 nA.

### **Detector preparation:**

Start run coordination meetings during next week (wiki page set up by Mat)

https://halldweb.jlab.org/wiki/index.php/Run\_Coordination\_Meetings:Summer2021

TAGM / TAGH	Richard / Sasha
PS	Sascha
BCAL / FCAL	Zisis / Mark
CCAL	Sasha
TOF	Beni
ST	Mark / Beni
CDC / FDC	Naomi / Lubomir / Beni
DAQ / Trigger	Sergei / Sasha

# Power on the detector and start taking calibration and cosmic data (end of July, beginning of August)

Detector survey, have started coordinating with Tim (survey FCAL, beamline components, CCAL, ...)

- 1. Establish typical tagged photon beam (standard GlueX procedure)
  - a) Perform electron beam harp scan
  - b) Tune electron beam parameters based on the collimator transmission measurements using PS (lock beam positions on the 5C11B BPM, and active collimator)
  - c)

### 2. Trigger and DAQ studies

a) Check CompCal triggers (energy sum). Readout CompCal with the GlueX DAQ (raw and production modes)

### 3. CompCal gain equalization and calibration

- a) Beam conditions: ~5 nA electron current, V-wire
- b) Procedures are described in Ashot's file
- c) We'll also need to check CompCal alignment (using scalers) during scans

### 4. Luminosity scans, rate studies

- a) Measure CompCal module rate and trigger rates
- b) Trigger types: FCAL, FCAL & CCAL

# 5. Study energy and position resolution (*may not be possible based on "plarform" condition*)

a) Beam conditions: 30 nA electron current, V-wire

### 6. TAC runs

a) Standard GlueX procedure (trigger: TAC/CCAL, PS) Convertor 750 um Be

## 7. Check lumi scalers PS/ST/(TOF)

a) Check scalers implemented on the GTP level, required to monitor luminosity (relative target thickness). Some of these scalers can be checked during GlueX operation using a LH<sub>2</sub> target.