# SciOps+ENP March 2024 Meeting



Wednesday, March 6, 2024









#### Farm Alma9 Deployment Progress

- Knowledge Base Articles related to Alma9
  - -KB Version of March User Annoucement
  - Slurm Requesting features or GPUs
  - Environment Modules and CVMFS
- Next batch of Nodes being upgraded this week
  - -Slurm features used to control node use within production partition
- Ability for larger, farm-local /home
  - starting in April on a user-by-user basis to start
- full podman container workflow
  - subuid allocation plan begin finalized
- Notes
  - − No /apps (moving to CVMFS)
  - No /site (tools moving to /usr/local)
  - No jget/jput to on farm nodes
- OS indicator coming to web page. Meanwhile →

```
# As of March 7:

$ sinfo -N -p production -o "%12N
%50f" | grep el7 | wc -l

188

$ sinfo -N -p production -o "%12N
%50f" | grep el9 | wc -l
46
```



#### **Facility Update**

- 208V/50A temporary circuits were added to HACS 3 (Home of farm and LQCD clusters)
  - Energized Friday March 1
  - Needed to be able to fill HACS cabinets to capacity at higher power densities
  - In the coming weeks, certain clusters will be consolidated to make use of the new circuits and free up contiguous rack space. This will begin with farm16 and sciml
  - Making space for recently delivered GPU nodes with A800 GPUs.
- Data Center Expansion Design starting
  - We are near electrical capacity
  - We have the go-ahead to proceed to design
  - Lead time on electrical gear is long (>1 year for PDUs)
- PO awarded for Chilled Water piping fix
  - Awaiting schedule from FM&L



## **Hardware Deployment Updates**

- Lustre 24 Installation
  - Awaiting delivery of metadata server replacement SAS disk shelf
  - Awaiting delivery of back-ordered transceivers
- NVMe storage evaluation
  - evaluation beginning
  - -was also stalled for transceiver delivery delays
- Two new GPU nodes (with NVIDIA A800 GPUs) have arrived
  - They will be installed as soon as we make rack space for them.




## Gitlab early access: code.jlab.org

- Early User testing phase for Jlab gitlab server, code.jlab.org
- Features
  - Support for container registry
  - Login/ access with home institution credentials, including authorization approval step for non-jlab accounts (open from off-site soon)
- Coming next
  - Cyber security reviewing now to open off site.
  - -CI/CD support using Kuberbetes is in development openshift installation now April.



### **Networking Changes**

- Data Center Fabric: InfiniBand Core is now HDR (200Gbit)
  - -Lustre switches being upgrade to HDR now
  - Gradually, leaf switches will be upgraded as part of lifecycle replacement
- The first 100Gbit Internet connection is being used regularly.
  - Data Transfer Nodes (DTN) and Science DMZ were already 100Gig, so increased bandwidth is already available
  - New Data Transfer Node for GlueX production data processing awaiting transceivers





## **Recent Operational Issues**

- This week we had a recurrence of the system-crashing OOMs that we first saw in January
  - This kernel issue fixed in Alma9
- Tape Library Issues
  - several instances of dropped tapes. Replaced grippers and springs under contract.
  - Continue to discover the occasional tape from the 2020 humidity incident where the tape has degraded enough to need recovery by the IBM factory staff.

