

12GeV Trigger meeting notes:

10-Feb-2012: C. Cuevas, W. Gu., A. Somov, Beni Z., J. Wilson, N. Nganga, B. Raydo, S. Kaneta

27-Jan-2012: C. Cuevas, W. Gu. B. Moffit, A. Somov, J. Wilson, N. Nganga, H. Dong, B. Raydo. S. Kaneta

20-Jan-2012: C. Cuevas, W. Gu. B. Moffit, Ed Jastrzembski, A. Somov, Beni Z., J. Wilson, N. Nganga,

13-Jan-2012: C. Cuevas, W. Gu. B. Moffit, N. Nganga, J. Wilson, S. Kaneta, Ed Jastrzembski, A. Somov

9-Dec-2011: C. Cuevas, W. Gu. B. Raydo, B. Moffit, N. Nganga, J. Wilson, S. Kaneta

2-Dec-2011: C. Cuevas, W. Gu. A. Somov, B. Raydo, B. Moffit, N. Nganga

0. Trigger/Clock/Sync – TI/TD

10 Feb 2012

- TS board was sent for minor repair/rework, and is undergoing initial functional testing.
- The TI-TD bid package has been posted to the JSA vendor site. The bid evaluation team has been formed, and hopefully bid packages will arrive soon.
- The rear transition module that will interface the TS to the GTP lvspl outputs has been designed. Fabrication, assembly and testing will become activities soon.
- Need to create a signal interface sketch that shows the consolidated global trigger crate proposal. As a reminder, this consolidation global crate feature would be very useful for Halls A & C because the total number of DAQ crates is $\ll 64$. So, SSP, TD, SD, GTP, and TS would reside in this crate. No show stoppers, but careful review of the VXS signal map is needed.

27-Jan-2012

- Assembled TS prototype has been delivered and William will begin the initial inspection and testing.
- TI - TD procurement has started and the next step will be evaluating the bids from the vendors.
- A brief discussion regarding details about the signaling requirements for the consolidated Trigger Supervisor/Global Trigger crate idea proposed the first week of 2012. It would be a good idea to sketch the critical signals if SSP, GTP, SD, TD and TS all share the same crate. The trigger information is serialized to the SD→TD, so details of how this is handled needs to be identified.

20Jan2012

- TS 1st article is planned for delivery the week of 23-January. Initial testing will occupy at least a few weeks.
- TI –TD specification is complete and is going to be circulated for final signatures. Final quantities have been decided and the total production order is for 185 units. Front panel and other peripheral hardware for the production TI-TD lot has been submitted to the procurement department.
- The TS rear transition board design is complete. William will wait for TS initial testing, then TS_Rear Transition board will be sent for manufacturing and assembly.

13Jan2012

-->TS 1st article board will be assembled and delivered in a few weeks. Acceptance test firmware in development.

-->TI-TD procurement has started and is approved. Accessory orders have been placed, and production quotes have not been received or evaluated yet. Accessory items are front panels, F/O Transceivers, and alignment pins.

Last week a discussion of consolidating the global crate to include SSP, GTP, SD, TD and TS was held and several issues have been identified. I believe there is an issue with the serial transmission of the trig1 and trig 2 signals from the TS to the SD, but other than that, this configuration should work.

9-Dec-2011

-->Specification and BOM in progress for the production order.

TS Trigger holdoff/pulse width settings, etc. How does this need to be specified and handled in the full system. A few timing diagrams may help define this. Minimum trigger pulse separation is 60ns.(FADC250)

→TS 1st article board has been ordered. Two parts: PCB and assembly. Delivery by Feb.

1. SUB-SYSTEM PROCESSOR (SSP)

10 Feb 2012

→Effectively the same report as last week. New updated Estimate-To-Completion (ETC) schedule shows the SSP in production before the end of fy12.

27-Jan-2012

→Same report as last week and Ben is prepared to begin the ECO details and start procurement as soon as other high priority activities are near completion. Production order would include quantities and spares for Hall D. Estimate To Completion schedule will be updated and forwarded to the relevant folks.

→The Heavy Photon Search group will begin a spring beam test run and Ben has started initial work for handling the data streams from two CTP. The SSP will manage the cluster finding trigger information from the new HPS EM Calorimeter configuration.

20-Jan-2012

SSP is effectively ready for production, so we can verify quantities and start the procurement (Hall D and B?). Ben's schedule shows other projects with higher priority, and the ECO list for the initial SSP is minor. Target June 1, 2012 as the procurement start date for the Hall D and B quantities.

13Jan2012

SSP "pre-production" could be advanced and initiated by summer if folks have a need for a few boards for evaluation/testing. There are a few groups that would like to use a SSP so maybe this makes sense. Minor circuit ECO will be completed before this pre-production run.

Final production order will be placed in August -2012 and will coincide with installation of crates and other infrastructure that will be needed before pre-commissioning can begin in the halls.

Development activity for the HPS test run in March-2012 will include firmware for the SSP, and a requirements document is in place for the new firmware required for the FADC250. This is a very aggressive schedule for the March run, but a goal has been set.

2. CUSTOMERS

10 Feb 2012

- Customers are abundant!
- Hall B -- HPS beam test (March -> May)
- Hall D – FCAL beam testing (ongoing)
- Hall D – BCAL beam testing (proposed for March)
- Injector – FADC250 firmware modifications

27-Jan-2012

→No new report, and we will have to locate the remaining working FADC250 to populate the 2nd crate for the HPS beam test.

20 Jan 2012

- Jeff briefly reports on the visit to ACDI. May receive 1st article production boards by end of February! Good news overall.
- The HPS spring run is a high priority given the 6GeV beam will turn off in May. New firmware for the FADC250, CTP and SSP are in progress. The HPS spring run will require at least two VXS crates and twenty six FADC250 boards. Hall B presently has 16 FADC250 boards that are connected the original Inner Calorimeter.
- Make a decision/directive to declare the experiment plan(s) for beam testing AND HPS. Repair and gather up FADC250 to meet the HPS and other beam test needs.

13Jan2012

-->The production order for FADC250 has been awarded and the production orders for the SD and TI-TD boards is in procurement waiting for bids. We have started discussions with the Accelerator group and MIS to use a common database tool to manage the volume of different DAq boards that will be used in all of the halls. This tool is a work in progress, but will handle all equipment tracking and repair information.

3. "B" Switch - Signal Distribution Module (SD)

10 Feb 2012

- Has the PR for ALL peripheral hardware been sent for approvals?
- Production bid evaluation team has been selected. Production bid package not released to the JSA vendor page yet.
- Continue the acceptance test development and finalize procedure documentation.

27-Jan-2012

- Create PR for ALL peripheral hardware components needed for the production SD modules. The account codes used for the SD board PR will be used in the appropriate percentage to purchase these items.
- Update the acceptance test procedure to a final draft format and it would be a good idea to run through the procedure to verify the duration and accuracy of the test.

20-JAN-2012

- Nick has completed the purchase requisition, specification and all account managers have approved and signed the requisition. The total production order is 124 SD units. The orders for the peripheral hardware (front panel, alignment keys, other?) will need to be submitted soon using the same account allocations.
- Update the ETC schedule for production boards.

13-JAN 2012

→Signature approvals for the production order is 50%.

PRs for accessory items needs to be submitted. Accessory items are front panel, and alignment keys. This PR can use the same account codes and quantity breakdown.

→Nick has created a test plan document, and will need to modify and update this test procedure in preparation for the 1st article production test acceptance and production unit testing.

9-Dec-2011

→PR for the SD is in progress.

Specification is complete

BOM complete

Manufacturing files complete

Will need specification signatures and account number approvals before sending to procurement.

4. System Diagrams/Fiber Optics

10 Feb 2012

No update

27-JAN-2012

The final lengths of the trunk cables will be known AFTER the cable trays and other platforms are installed in the Halls. These trunk cables are the most expensive part of the system and the peripheral components E.g. (Patch panels, patch cables) can be purchased as soon as a purchase requisition is issued.

13JAN2012

Peripheral components can be purchased now for the trigger fiber optic system. For example, the patch panels and patch cords can be purchased. The trunk fiber cable will not be purchased until the cable trays and platforms are in place, so that an accurate length can be given to the selected vendor. Looking at the schedule, these length values for the trunk cables will be ready by summer 2012.

December 2011

No update to draft specification status. Procurement is not critical until first quarter of FY12. System level drawings have been updated for both Hall D and Hall B to reflect the latest requirements for the parallel fiber optics that will be used for the trigger hardware.

5. Two Crate DAq test configuration

10 Feb 2012

No new updates, and part of the reason the test station has been quite is that the modules have been deployed! Will need to prepare for global trigger module testing soon though.

27-JAN-2012

No new updates.

20-JAN-2012

→We had a discussion on testing the production front end “payload” boards in a full DAq crate with all the trigger boards. Clear agreement that this testing will be essential before delivering a full crate to the Hall location.

→A few bullet points on the procedure to test a full crate of “payload” boards. (FADC250)

Prerequisites

- Each board will have passed individual acceptance testing

- FADC250, SD, CTP, TI as examples all have individual acceptance test procedures.
- Final firmware revision will be loaded into payload modules
- VXS crate will be load tested and prepared for new modules
- Single board computer (ROC) will be configured with proper OS and pre-tested
- Required function generator, oscilloscope, and test cables will be available.
- Tests:
 - Deterministic timing alignment: Synchronous "Playback" mode.
 - Asynchronous "Playback" mode with Trig_2 generated with random pulser.
 - Inject pulse signal to 16 input channels and verify trigger generation and readout of input signals. 16 of 256 channels is 6.25% occupancy. Low, but probably useful. Could ramp up the pulse rate to test trigger rate.

13-Jan-2012

-->Chris will draft a "Full DAQ Crate Test Procedure" document. The idea is that all boards in a single crate will have passed individual acceptance testing and these boards will need to be operated in concert with CODA and together in a VXS backplane to verify full readout and synchronization testing. This will eliminate full crate troubleshooting in the halls.

-->Random pulse generator testing with playback data needs to be documented.

-->Need to get started with configuration and test goals for the global trigger crate testing. We will have ALL custom trigger boards in either production or 1st article format by March, and can begin testing the SSP, GTP, SD, TD and TS in a full crate. Needless to say, significant CODA driver library development activities will increase.

9-Dec-2011

→Discussion on global trigger hardware testing

BER test? Need to do.

Test in lab using a random pulse generator to start the playback data. Perform the same testing as before and measure trigger rate vs. CPU transfer rate.

3 June 2011

→Successful testing with the two crates each with a single FADC250-V2, CTP, TI, SD and one SSP!!

16 July 2010 (Keep this note because it needs to be implemented and tested at some point) See older note dates for the list of items.

6. [Crate Trigger Processor \(CTP\)](#)

10 Feb 2012

→Full steam ahead on the new cluster finding algorithm firmware for the CTP(s) that will be used in the upcoming HPS test. The requirements and description document have been updated. Hopefully there is ample time to thoroughly run test verification for the new firmware before operations begin in the hall.

→Jeff and Hai have started the ECO for the production CTP boards.

27-Jan-2012

Scott presented initial results of his cluster finding algorithm firmware for the HPS trigger application. Additional meetings with the HPS group will be required and the initial requirements have been discussed. Scott will continue to develop the firmware and iterations will be needed to be sure the algorithm runs at full speed and does not exceed the FPGA resources.

20-Jan-2012

→No report from Hai, BUT, Scott is presently working on custom firmware for the HPS cluster finding trigger algorithm. The calorimeter mapping and other information is starting to take shape, and Scott could implement the firmware in both a CTP (Xilinx) or GTP (Altera). The HPS beam test configuration will require two VXS crates to fully instrument their calorimeter and the new cluster finding trigger algorithm will be implemented and tested.

Due March 1.

→Lets not forget that the CTP production order will need to be started this summer. As described last week, the Hall D units in principle could be ordered by the summer. Will require time to modify existing circuit board design for final production version.

13-Jan-2012

Discussion about how to proceed with the FY12 order of production boards for Hall D. Existing version meets(exceeds?) requirement for energy summing and other parameters. Goal is to order production units by 1-Aug-2012.

Will continue to work with the CLAS12 folks for a written requirement document to justify a new design for the CTP. The new requirements for the CTP may in fact affect the design of the SSP, so this will have to be discussed in detail. Schedule impact will be a significant issue to consider.

9-Dec-2011

→Conversion of CTP-2009 (PCAD) to Altium 2012 will happen today!

7. GTP and Global Crate Developments

10 Feb 2012

Same report as 27-Jan-2012

27-JAN-2012

→GTP Ethernet firmware development has been dominated by the HPS firmware development work for now.

20-Jan-2012

→Scott has taken on the activity to develop the HPS cluster finding trigger using the CTP and possibly the GTP to process the modified serial streams from each of the sixteen FADC250 payload boards that will be connected to the Hall B Inner Calorimeter(IC). LOTS of development and testing in a short time, but this will take a priority over some of the other activities needed for the GTP.

→Need to shift the production order for the GTP to the latter part of FY12 because it makes sense and there are several essential and critical tests that need to be completed with the global trigger boards (SSP, TS, TD) before ordering the production boards for ALL halls. The quantities for the TS and GTP are low (<10) and there is time before pre-commissioning begins in the halls.

13-Jan-2012

-->Scott continues to make progress on the Ethernet development, and will complete testing of the FO transceiver soon. Some work activity will be completed by Scott for the upcoming HPS run and we also discussed activities to verify the limits of the FADC250 to CTP Gigabit serial speed. (Works at 2.5Gb/s but hardware limits need to be tested @5Gb/s). Scott can use a FADC250 and the GTP to document results of the higher speed transfer.

9-Dec-2011

→Ethernet development in progress.

ACTION ITEMS: Next meeting -Friday 24 FEB@ 10AM in F226