# **BCAL LIGHTGUIDE FABRICATION STATUS**

Will Brooks and Iñaki Vega, 10 January 2012

 $\star \star \star \star$ 

 $\star \star \star \star$ 



#### \* the bad news

 $\langle \bullet \rangle$ 

\* the excuses

\* the good news, and schedule

### The bad news

\* we are nearly 1 month behind on delivering the 80 first article lightguides (was to be 2 months after contract established)

### The excuses

\* our production mill was delivered about 6 months late

\* we had great difficulty locating UVT, <1% haze plastic, that could be obtained on the relevant timescale

\* our two small prototyping mills do not consistently deliver mechanical tolerances that meet the JLab dimensional specification

\* quasi-excuse:

\* still have a non-planar face in JLab drawings (due to roundoff error?). Workaround in hand, approved by JLab.

# The good news

\* Today the commissioning session for our production mill begins, through the end of the week.

 $\langle \bullet \rangle$ 

- \* We have found two companies and two USM CNC shops that can supplement our production rate, and have received samples from all four locations.
- \* Our polishing team has found significant, scalable speed increases and are producing excellent quality surfaces.
- \* We are now optimizing the surface quality (machining speed vs. polishing speed).
- \* We believe we will have 80 lightguides machined in 2 weeks, fully polished in 3 weeks.
- \* We are exploring options for a partial shipment, earlier

#### Samples with 4 different cutting pass granularities



